



MAIN SUPPLIER BHEL-PIPING CENTRE 	MANUFACTURER'S NAME AND ADDRESS	TENDER QUALITY PLAN			
		ITEM : SPRAY CONTROL VALVE & PRESSURE CONTROL VALVE	QP NO. PC-ND-SPCV-QP REV.NO.:00 DATE: 30/05/2016	PROJECT : NABINAGAR (3X660 MW) & DARLIPALLI (2X800 MW)	
				CUSTOMER : NTPC	
				PAGE: 1 OF 2	

SL No	COMPONENT & OPERATIONS	CHARACTERISTICS	CLASS	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENT #	ACCEPTANCE NORMS	FORMAT OF RECORD		AGENCY			REMARKS
1	2	3	4	5	6	7	8	9	* D	**			
										M	C	N	
1.0 MATERIAL													
1.1	BODY, BONNET – CASTING / FORGING, STEM, DISC, SEAT	CHEMICAL &MECHANICAL PROPERTIES	B	REVIEW OF MTC	100 %	NTPC APPROVED DRAWING / DATASHEET / MATERIAL SPECIFICATION		MTC	√	P	V	V	ONLY FOR RATING 900 & ABOVE
		SOUNDNESS		RT/UT FOR BODY, UT FOR BONNET	100 %	ASME B 16.34		IR	√	P	V	V	
				UT FOR DIA ≥ 50 mm	100 %	ASME B 16.34			√	P	V	V	
		DIMENSION	B	MEASUREMENT	100 %	APPROVED DRAWING / DATASHEET		IR			V	V	
1.2	FASTENERS	CHEMICAL &MECHANICAL PROPERTIES	B	CHEMICAL & MECHANICAL		APPROVED DRAWING / DATASHEET / MATERIAL SPECIFICATION		MTC	√	P	V	-	
1.3	ACCESSORIES	VERIFICATION OF TC	B	TC REVIEW	100 %	APPROVED DRAWING / DATASHEET		TC	√	P	V	V	
	2.0 INPROCESS INSPECTION												
2.1	MACHINING OF BODY INTERNALS	DIMENSION	B	MEASUREMENT	100 %	APPROVED DRAWING		IR	-	P	-	-	
		SURFACE DEFECTS	B	MT/PT ON MACHINED SURFACES	100% @	ASME SEC V	ASME SEC VIII – DIVISION 1	IR	√	P	V	V	@ ALL ACCESSIBLE AREAS
2.2	WELDING	a) WELDING PARAMETER - WPS, PQR	B	REVIEW OF RECORDS	100 %	ASME SEC IX	ASME SEC IX	WPS, PQR	√	P	V	V	
		b) WELDER PERFROMANCE - WPQ	B	REVIEW OF RECORDS	100 %	IBR	IBR	WPQ	√	P	V	V	
		c) NDT – RT ON BUTT WELD	B	NDE	100 %	ASME SEC V / VIII	ASME SEC VIII – DIVISION 1	IR	√	P	V	V	
		d) LPI ON FILLET WELD	B	NDE	100 %	ASME SEC V / VIII	ASME SEC VIII – DIVISION 1	IR	√	P	V	V	
2.3	PWHT	TIME & TEMP CONTROL	B	REVIEW OF HT CHART	100 %	HT PROCEDURE		RECORD	√	P	V	V	
	3.0 FINAL INSPECTION												
3.1	BODY MOUNT LEAKAGE TEST	LEAKAGE TEST	A	HYDRO TEST	100 %	ASME B 16.34 / NTPC APPROVED DATA SHEET		TC	√	P	W	W	IBR FORM III C TO BE PROVIDED

		LEGEND: * RECORDS, INDENTIFIED WITH “TICK” (√) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. CLASS : A – CRITICAL, B- MAJOR, C-MINOR ** M: MANUFACTURER/SUB-SUPPLIER C: MAIN SUPPLIER(BHEL/BHEL AIA) N: NTPC P: PERFORM W: WITNESS V: VERIFICATION. AS APPROPRIATE	DOC. NO.:		REV..... CAT.....	
MANUFACTURER/ SUB-SUPPLIER	MAIN-SUPPLIER					
SIGNATURE			REVIEWED BY	APPROVED BY	APPROVAL SEAL	

MAIN SUPPLIER BHEL-PIPING CENTRE 	MANUFACTURER'S NAME AND ADDRESS	TENDER QUALITY PLAN		
		ITEM : SPRAY CONTROL VALVE & PRESSURE CONTROL VALVE	QP NO. PC-ND-SPCV-QP REV.NO.:00 DATE: 30/05/2016	PROJECT : NABINAGAR (3X660 MW) & DARLIPALLI (2X800 MW)
				CUSTOMER : NTPC
				PAGE: 2 OF 2

SL No	COMPONENT & OPERATIONS	CHARACTERISTICS	CLASS	TYPE OF CHECK	QUANTITY OF CHECK	REFERENCE DOCUMENT #	ACCEPTANCE NORMS	FORMAT OF RECORD		AGENCY			REMARKS
1	2	3	4	5	6	7	8	9	*	**			
									D	M	C	N	
3.2	SEAT LEAKAGE TEST	LEAKAGE TEST	A	HYDRO TEST	100 %	FCI 70.2 / NTPC APPROVED DATA SHEET		TC	√	P	W	W	
3.3	FUNCTIONAL / PERFORMANCE TEST	STROKE TIME (OPEN / CLOSE), VALVE TRAVEL, HYSTERESIS, LINEARITY, REPEATABILITY	A	MEASUREMENT	100 %	NTPC APPROVED DRAWING / DATASHEET, MANUFACTURER STANDARD		TC	√	P	W	W	
3.4	CV TEST@	VALVE CHARACTERISTICS	A	TYPE TEST	ONE / TYPE	NTPC APPROVED DRAWING / DATASHEET / ISA 75.02		TC	√	P	W/V	W/V	@CHP. NOTE 1
3.5	ACTUATOR	MAKE, MODEL, TAG AIR LEAKAGE TEST	A	VISUAL, PNEUMATIC TEST	100 %	APPROVED DATASHEET / MANUFACTURER STANDARD		TC	√	P	W	W	
3.6	FINAL INSPECTION	COMPLETENESS	B	VISUAL	100 %	APPROVED DRAWING / DATASHEET		IR	√	P	W	W	
		OVERALL DIMENSION	B	MEASUREMENT	100 %	NTPC APPROVED DRAWING / DATASHEET		IR					
4.0	PAINTING												
	PAINTING	SURFACE PREPARATION, APPEARANCE, DFT, SHADE & ADHESION	B	VISUAL & MEASUREMENT	100 %	NTPC APPROVED PAINTING SCHEME		IR	√	P	V	V	
5.0	PACKING & PRESERVATION												
	PACKING & MARKING	SURFACE CONDITION, CLEANLINESS, MARKING, END CAP	B	VISUAL	100 %	MANUFACTURER'S STANDARD / PURCHASE SPECIFICATION/ PURCHASE ORDER		IR	-	P	V	V	

NOTE :

1. REVIEW OF CV TYPE TEST CLEARANCE FROM NTPC ENGG. CV TYPE TEST REPORTS WILL BE SUBJECTED TO NTPC REVIEW. INCASE, TYPE TEST CERTIFICATE NOT FOUND VALID, SAME SHALL BE CONDUCTED IN FCRI/NABL ACCREDITED LAB/ANY GOVT APPVD LAB/SUPPLIER'S OWN LAB.

		LEGEND: * RECORDS, IDENTIFIED WITH "TICK" (√) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. CLASS : A – CRITICAL, B- MAJOR, C-MINOR ** M: MANUFACTURER/SUB-SUPPLIER C: MAIN SUPPLIER(BHEL/BHEL AIA) N: NTPC P: PERFORM W: WITNESS V: VERIFICATION. AS APPROPRIATE	DOC. NO.:		REV..... CAT.....	
MANUFACTURER/ SUB-SUPPLIER	MAIN-SUPPLIER					
SIGNATURE			REVIEWED BY	APPROVED BY	APPROVAL SEAL	