

BHEL PSWR
PACKAGE-B: VOL-II-PRICE BID SPECIFICATION
T.S. NO BHE/PW/PUR/NST-HONGI-PEB PKG-B/1523

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	RATE in Figure (In Rs)	RATE IN WORDS (In Rs)	AMOUNT (In Rs)
PACKAGE – B: DISMANTLING THE EXISTING PEB CLOSED STORE SHED WITH OFFICE (DISMANTALABLE TYPE) PRESENTLY AT BHEL NASHIK SITE & TRANSPORTATING FROM BHEL NASHIK SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT 1X51 MW ONGC HAZIRA SITE, SURAT, GUJARAT.						
B.1	DISMANTLING OF STRUCTURAL STEEL MEMBERS, FITTINGS & FIXTURES STEEL ROLLED SECTION (BOLTED COLUMNS), ROOF TRUSS , TIE MEMBERS WITH PPGI SHEET ROLLING SHUTTERS/SLIDING DOORS, ELECTRICAL WIRING AND ACCESSORIES ,TURBOS, DOORS, VENTILATORS ETC ALL COMPLET. REMOVAL OF OLD PPGI FOR ROOF /SIDE CLADDING AT BHEL'S NASHIK SITE, SORTENING AND STACKING. ALL NECESSARY PREACUTIONS IS TO BE TAKEN DURING THE REMOVAL OF PPGI SHEETS SO AS TO MINIMISE THE DAMAGE . THE PPGI SHEETS IS TO BE REUSED. (Closed storage shed with office is of Approx. around 34 MT)	Lumpsum	1			
B.2	LOADING AT BHEL'S NASHIK SITE (Closed storage shed with office is of Approx. around 34 MT)	Lumpsum	1			
B.3	TRANSPORTATION OF DISMANTLED STRUCTURE,PPGI SHEETS AND OTHER RELATED ITEMS FROM BHEL'S NASHIK SITE TO BHEL'S 1X51 MW ONGC HAZIRA, SURAT, GUJARAT SITE, UNLOADING & STACKING AS PER THE INSTRUCTION OF BHEL ENGINEER. (closed storage shed with office is of Approx. around 34 MT)	Lumpsum	1			
B.4	ASSEMBLY, ERECTION AT BHEL'S 1X51 MW ONGC HAZIRA, SURAT, GUJARAT SITE OF ABOVE COLUMNS, BRACINGS , TRUSSES, PURLINS, CLADDING RUNNERS ETC. INCLUDING MINOR MODIFICATION WHICH MAY INVOLVE CORRECTION OF BASE PLATE, STRAIGHTENING OF STRUCTURAL MEMBER BY MEANS OF CUTTING, WELDING, HEATING ETC. (Total structures is of 24 MT for closed shed with office)	Lumpsum	1			
B.5	FIXING OF OLD SELECTED PPGI FOR ROOF /SIDE CLADDING AT BHEL'S 1X51 MW ONGC HAZIRA, SURAT, GUJARAT SITE. THE SHEET SHALL BE FIXED BY USING SELF DRILLING AND SELF TAPPING SCREWS WITH EPDM SEAL COMPLETE UPTO ANY PITCH IN HORIZONTAL /VERTICAL OR CURVED SURFACES. (Total PPGI SHEET FOR STORAGE SHED WITH OFFICE IS OF Approx. 2274 SQM)	Lumpsum	1			
Package-B Total Amount (Rs.)						

Total amount for Package-B in words (Rupees.....)

Date
Place

Seal and Signature of Bidder