

PACKAGE – A : DISMANTLING THE EXISTING PEB CLOSED STORE SHEDS (DISMANTALABLE TYPE) OF SIZE 60MX15M PRESENTLY AT BHEL NASHIK site & TRANSPORTATING FROM NASHIK SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED ATBHEL's RUPPL, HMD HAZIRA, , GUJARAT

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	RATE in Figure (In Rs)	RATE IN WORDS (In Rs)	AMOUNT (In Rs)
Package-A	DISMANTLING THE EXISTING PEB CLOSED STORE SHEDS (DISMANTALABLE TYPE) OF SIZE 60MX15M PRESENTLY AT BHEL NASHIK SITE, CONSISTING OF STEEL ROLLED SECTION (BOLTED COLUMNS), ROOF TRUSS , TIE MEMBERS WITH PPGI SHEET ROOFING & TRANSPORTATING THE SAME BY ROAD BY MEANS OF TRUCK /TRAILLARS FROM NASHIK SITE TO BHEL'S RUPPL, HMD HAZIRA, SITE ,UNLOADING, ASSEMBLY, RE ERECTION OF THE SAME AT AT BHEL RUPPL, HMD HAZIRA.					
A	DISMANTLING OF STRUCTURAL STEEL MEMBERS, FITTINGS & FIXTURES ETC. REMOVAL OF OLD PPGI FOR ROOF /SIDE CLADDING AT BHEL NASHIK SITE , SORTENING AND STACKING. ALL NECESSARY PREACUTIONS IS TO BE TAKEN DURING THE REMOVAL OF PPGI SHEEETS SO AS TO MINIMISE THE DAMAGE. THE PPGI SHHETS IS TO BE REUSED. (Each closed storage shed is of 32 MT)	lumpsum	1			
B	LOADING AT BHEL NASHIK SITE , (Each closed storage shed is of 32 MT)	Lumpsum	1			
C	TRANSPORTATION OF DISMANTLED STRUCTURE,PPGI SHEETS AND OTHER RELATED ITEMS FROM TO BHELNASHIK SITE TO RUPPL,HMD HAZIRA, UNLOADING & STACKING AS PER THE INSTRUCTION OF BHEL ENGINEER. (Each closed storage shed is of 32 MT)	lumpsum	1			
D	ASSEMBLY, ERECTION OF ABOVE COLUMNS, BRACINGS , TRUSSES, PURLINS, CLADDING RUNNERS ETC. INCLUDING MINOR MODIFICATION WHICH MAY INVOLVE CORRECTION OF BASE PLATE, STRAIGHTENING OF STRUCTURAL MEMBER BY MEANS OF CUTTING, WELDING, HEATING ETC. (Total structures is of 22 MT for one closed shed)	lumpsum	1			
E	FIXING OF OLD SELECTED PPGI FOR ROOF /SIDE CLADDING AT BHEL RUPPL, HMD HAZIRA, AND RUPPAL DMD DAHEJ SITE. THE SHEET SHALL BE FIXED BY USING SELF DRILLING AND SELF TAPPING SCREWS WITH EPDM SEAL COMPLETE UPTO ANY PITCH IN HORIZONTAL /VERTICAL OR CURVED SURFACES.(Total PPGI SHEET FOR ONE STORAGE SHED IS OF 2070 SQM). HANDING OVER OF THE CLOSED SHED COMPLETE IN ALL RESPECT TO BHEL.	lumpsum	1			
TOTAL VALUE OF Package-A (In Rs)						
TOTAL VALUE OF PACKAGE-A IN WORDS Rupees.....						