

**Corrigendum 1 dated July 02, 2016 to Tender Specification BHEL: PSSR: SCT: 1622**

**Work: Package A:** Design, Manufacturing, Supply, Receipt at Site, Erection, Finishing works if any etc and Handing Over of New Pre-fabricated Office Building -1 No. using PLASTOCRETE PANELS including electircals, furniture etc (excluding Foundation Works) at 1x800 MW Dr. Narla Tata Rao Thermal Power Station, Stage- V, Vijayawada, Andhra Pradesh

**Package B:** Dismantling of Semi-Closed Storage Sheds- 2 Nos. (excluding Foundation) from 2x 600 MW Shree Singaji Thermal Power Project Site, Malwa, Khandwa Dist., Madhya Pradhesh, Transportation, Conversion to Closed Storage Shed and Re-erection (excluding Foundation Works) at 1x800 MW Dr. Narla Tata Rao Thermal Power Station, Stage- V, Vijayawada, Andhra Pradesh

Some of the Bidders had raised queries in the published Tender Specification. The Clarifications issued by BHEL is furnished below:

SI No.	Reference Clause No.	Existing Provision	Bidder's Query	BHEL's Clarification
1	Technical Conditions of Contract (TCC) Volume IA Part- I Chapter- II- Scope of Works Clause No. 1.2.1.1 i).	This specification covers Design, ..... Handing over to site Prefabricated OFFICE BUILDING using PLASTOCRETE PANELS including Electricals, .....all complete.	Whether Plastcrete or its equivalent can be used.	The Structural walls of site office shall be made out of 25mm thick Plastocrete, concrete filled, Polymeric section filled with high density cellular concrete.
2	Technical Conditions of Contract (TCC) Volume IA Part- I Chapter- II- Clause No. 1.2.1.2 xiv) - 3) Chapter- III- Clause No. 1.3.6.2- 3) Chapter-IX- Clause 1.9.2 Package B Rate schedule item no. B3 SI No. iii)	Medium Bay HPSV lamps with fittings - 18 Nos.	Capacity of HPSV lamps for storage shed	For closed storage sheds, Medium Bay HPSV lamps with fittings of capacity 250W- Minimum of 18 Nos. per shed must be provided.
3	Technical Conditions of Contract (TCC) Volume IA Part- I Chapter- II- Scope of Works Clause No. 1.2.1.2	Package B: DISMANTLING OF SEMI- CLOSED STORAGE SHED- 2 Nos. AND RE-ERECTION AS 2 Nos. CLOSED STORAGE SHED.	Scope clarity regarding removal of debris at Shree Singhaji TPP, Malwa.	Debris must be disposed at locations adjacent to the sheds as per instruction of BHEL engineer.
4	Technical Conditions of Contract (TCC) Volume IA Part- I Chapter- II- Scope of Works Clause No. 1.2.1.2 vi)	Dismantling of foundation at Sparing Site is EXCLUDED from the scope of the Bidder.	Scope clarity regarding removal of any civil walls for removal of semi-closed shed at Shree Singaji TPP site, Malwa.	Removal of walls required to facilitate dismantling of shed is within bidder's scope.

**Corrigendum 1 dated July 02, 2016 to Tender Specification BHEL: PSSR: SCT: 1622**

5	<p>Technical Conditions of Contract Volume – I Book - I Chapter– II- Clause No. 1.2.1.2 xiv) 5) Chapter- III- Clause No. 1.3.6.2 5) Chapter-IX- Clause 1.9.2 Package B Rate schedule item no. B3 SI No. 5)</p>	<p>Sliding doors (4.65 M Width x 5M Height – gear operated)- 1 No.</p>	<p>Usage of manual/motor operated door lever in sliding door of storage shed.</p>	<p>Manual type sliding doors with provision for lock &amp; key must be provided.</p>
6	<p>Technical Conditions of Contract (TCC) Volume IA Part– I Chapter– II, Scope of Works Clause 1.2.1.1 v).</p>	<p>Regarding site office- Construction of Foundation, PCC flooring, water tank foundations and septic tank is EXCLUDED from the Bidder's scope and the same shall be arranged by BHEL. However, design of all foundations needs to be carried out by the Bidder.</p>	<p>Clarification regarding scope of floor finish of site office.</p>	<p>PCC flooring and tiling works is excluded from bidder's scope. However, all works required for providing underground conduits, pipes, etc. is within the bidder's scope and the bidder must coordinate with the civil agency who will be executing flooring and tiling works to ensure that necessary provisions are given before flooring and tiling works are executed.</p>
7	<p>Technical Conditions of Contract (TCC) Volume IA Part– I Chapter– II, Scope of Works Clause 1.2.1.2 x).</p>	<p>Regarding closed storage shed- The foundation &amp; PCC flooring works for the storage shed at Receiving Site is EXCLUDED from the scope of the contractor.</p>	<p>In scope of work in the tender the foundation and PCC flooring works for the sheds at 1x800MW Dr.Narla Tata Rao Thermal Power Station, Stage-V, Vijayawada, Andhra Pradesh is excluded from the scope of the bidder and there is no information about floor finish. Hence, it is requested to clarify the same.</p>	<p>Only PCC flooring is envisaged for storage shed and the same is excluded from the bidder's scope.</p>

All other conditions of the Tender Specification remain unchanged.

Bidders are requested to consider this Corrigendum as part of the Tender Specification and quote accordingly

  
**f AGM/ SCT & Purchase**