

Tender Specification No for PACKAGE – B : BHE/PW/PUR/DHJRI-PEB/1357
Vol-II_Price Bid for PACKAGE-B

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	RATE in Figure (In Rs)	RATE IN WORDS (In Rs)	AMOUNT (In Rs)
Package-B	DISMENTALING THE EXISTING PEB CLOSED STORE SHEDS (DISMENTALABLE TYPE) OF SIZE 60MX15M PRESENTLY AT BHEL OPG KUTCH SITE, & TRANSPORTATING FROM OPG KUTCH SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT BHEL's RUPPAL DMD DAHEJ, GUJARAT .					
A	DISMANTLING OF STRUCTURAL STEEL MEMBERS, FITTINGS & FIXTURES ETC. REMOVAL OF OLD PPGI FOR ROOF /SIDE CLADDING AT BHEL OPG KUTCH SITE , SORTENING AND STACKING. ALL NECESSARY PREACUTIONS IS TO BE TAKEN DURING THE REMOVAL OF PPGI SHEEETSSO AS TO MINIMISE THE DAMAGE . THE PPGI SHHETS IS TO BE REUSED. (Each closed storage shed is of 32 MT)	lumpsum	1			
B	LOADING AT OPG KUTCH SITE , (Each closed storage shed is of 32 MT)	Lumpsum	1			
C	TRANSPORTATION OF DISMANTLED STRUCTURE,PPGI SHEETS AND OTHER RELATED ITEMS TO BHEL SITE RUPPL,DMD DAHEJ, UNLOADING & STACKING AS PER THE INSTRUCTION OF BHEL ENGINEER. (Each closed storage shed is of 32 MT)	lumpsum	1			
D	ASSEMBLY, ERECTION OF ABOVE COLUMNS, BRACINGS , TRUSSES, PURLINS, CLADDING RUNNERS ETC. INCLUDING MINOR MODIFICATION WHICH MAY INVOLVE CORRECTION OF BASE PLATE, STRAIGHTENING OF STRUCTURAL MEMBER BY MEANS OF CUTTING, WELDING, HEATING ETC. (Total structures is of 22 MT for one closed shed)	lumpsum	1			
E	FIXING OF OLD SELECTED PPGI FOR ROOF /SIDE CLADDING AT BHEL RUPPL, HMD HAZIRA, AND RUPPAL DMD DAHEJ SITE. THE SHEET SHALL BE FIXED BY USING SELF DRILLING AND SELF TAPPING SCREWS WITH EPDM SEAL COMPLETE UPTO ANY PITCH IN HORIZONTAL /VERTICAL OR CURVED SURFACES. (Total PPGI SHEET FOR ONE STORAGE SHED IS OF 2070 SQM). HANDING OVER THE CLOSED STORAGE SHED COMPLETE IN ALL RESPECT TO BHEL	lumpsum	1			
TOTAL VALUE OF Package-B (In Rs)						
TOTAL VALUE OF PACKAGE-B IN WORDS Rupees.....						