

BHEL PSWR
 PACKAGE-A: VOL-II-PRICE BID SPECIFICATION
 T.S. NO : BHE/PW/PUR/KHZI-HONGI-PEB PKG-A/1522

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	RATE in Figure (In Rs)	RATE IN WORDS (In Rs)	AMOUNT (In Rs)
Package-A	PACKAGE – A: DISMANTLING THE EXISTING PEB CLOSED STORE SHED (DISMANTALABLE TYPE) PRESENTLY AT KRIBHCO HAZIRA SITE & TRANSPORTATING FROM KRIBHCO HAZIRA SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT 1X51 MW ONGC HAZIRA SITE, SURAT, GUJARAT.					
A.1	DISMANTLING OF STRUCTURAL STEEL MEMBERS, FITTINGS & FIXTURES STEEL ROLLED SECTION (BOLTED COLUMNS), ROOF TRUSS , TIE MEMBERS WITH PPGI SHEET ROLLING SHUTTERS/SLIDING DOORS, ELECTRICAL WIRING AND ACCESSORIES ,TURBOS, DOORS, VENTILATORS ETC ALL COMPLET. REMOVAL OF OLD PPGI FOR ROOF /SIDE CLADDING AT BHEL'S KRIBHCO HAZIRA SITE , SORTENING AND STACKING. ALL NECESSARY PREACUTIONS IS TO BE TAKEN DURING THE REMOVAL OF PPGI SHEETS SO AS TO MINIMISE THE DAMAGE . THE PPGI SHEETS IS TO BE REUSED. (Closed storage shed is of Approx. around 33 MT)	Lumpsum	1			
A.2	LOADING AT BHEL'S KRIBHCO HAZIRA SITE (Closed storage shed is of Approx. around 33 MT)	Lumpsum	1			
A.3	TRANSPORTATION OF DISMANTLED STRUCTURE,PPGI SHEETS AND OTHER RELATED ITEMS FROM BHEL'S KRIBHCO HAZIRA SITE TO BHEL'S 1X51 MW ONGC HAZIRA , SURAT, GUJARAT SITE, UNLOADING & STACKING AS PER THE INSTRUCTION OF BHEL ENGINEER. (closed storage shed is of Approx. around 33 MT)	Lumpsum	1			
A.4	ASSEMBLY, ERECTION AT BHEL'S 1X51 MW ONGC HAZIRA, SURAT , GUJARAT SITE OF ABOVE COLUMNS, BRACINGS , TRUSSES, PURLINS, CLADDING RUNNERS ETC. INCLUDING MINOR MODIFICATION WHICH MAY INVOLVE CORRECTION OF BASE PLATE, STRAIGHTENING OF STRUCTURAL MEMBER BY MEANS OF CUTTING, WELDING, HEATING ETC. (Total structures is of 23 MT for closed shed)	Lumpsum	1			
A.5	FIXING OF OLD SELECTED PPGI FOR ROOF /SIDE CLADDING AT BHEL'S 1X51 MW ONGC HAZIRA, SURAT , GUJARAT SITE. THE SHEET SHALL BE FIXED BY USING SELF DRILLING AND SELF TAPPING SCREWS WITH EPDM SEAL COMPLETE UPTO ANY PITCH IN HORIZONTAL /VERTICAL OR CURVED SURFACES. (Total PPGI SHEET FOR STORAGE SHED IS OF APPROX. 1902 SQM)	Lumpsum	1			
Package-A Total Amount (Rs.)						

BHEL PSWR
PACKAGE-A: VOL-II-PRICE BID SPECIFICATION
T.S. NO : BHE/PW/PUR/KHZI-HONGI-PEB PKG-A/1522

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	RATE in Figure (In Rs)	RATE IN WORDS (In Rs)	AMOUNT (In Rs)
Total amount for Package-A in words (Rupees.....)						