T E N D E R S P E C I F I C A T I O N

NO: BHE/PW/PUR/NGNRI-PEB DIS/1554

FOR

DISMANTLING THE EXISTING PEB CLOSED STORE SHED WITH OFFICE (DISMANTALABLE TYPE) PRESENTLY AT BHEL'S DHULE (MAHARASHTRA) SITE & TRANSPORTATING FROM BHEL'S DHULE (MAHARASHTRA) SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT BHEL'S NMDC NAGARNAR (CHATTISHGARH) SITE.

Volume-II Price Bid Specification-1554

BHARAT HEAVY ELECTRICALS LIMITED

(A GOVERNMENT OF INDIA UNDERTAKING)

POWER SECTOR - WESTERN REGION

SHREEMOHINI COMPLEX

345, KINGSWAY - NAGPUR 440 001

BHARAT HEAVY ELECTRICALS LIMITED

(A GOVERNMENT OF INDIA UNDERTAKING)
POWER SECTOR - WESTERN REGION
SHREEMOHINI COMPLEX
345, KINGSWAY - NAGPUR 440 001

T E N D E R S P E C I F I C A T I O N

NO: BHE/PW/PUR/NGNRI-PEB DIS/1554

FOR

DISMANTLING THE EXISTING PEB CLOSED STORE SHED WITH OFFICE (DISMANTALABLE TYPE) PRESENTLY AT BHEL'S DHULE (MAHARASHTRA) SITE & TRANSPORTATING FROM BHEL'S DHULE (MAHARASHTRA) SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT BHEL'S NMDC NAGARNAR (CHATTISHGARH) SITE.

THESE TENDER SPECIFICATION DOCUMENTS CONTAINING **VOLUME-I-Tech Bid**, VOLUME- **II- Price Bid** AND VOLIME-IBCD ARE ISSUED TO:

M/s. ……

PLEASE NOTE:
THESE TENDER SPECS DOCUMENTS ARE NOT TRANSFERABLE.

For Bharat Heavy Electricals Limited

AGM (Purchase)
Place: Nagpur
Date:

BHEL PSWR

VOL-II-PRICE BID SPECIFICATION

T.S. NO : BHE/PW/PUR/NGNRI-PEB DIS/1554

JOB: DISMANTLING THE EXISTING PEB CLOSED STORE SHED WITH OFFICE (DISMANTALABLE TYPE) PRESENTLY AT BHEL'S DHULE (MAHARASHTRA) SITE & TRANSPORTATING FROM BHEL'S DHULE (MAHARASHTRA) SITE, UNLOADING AND ERECTION OF PEB CLOSED SHED AT BHEL'S NMDC NAGARNAR (CHATTISHGARH) SITE.

SL.NO	DESCRIPTION OF WORK	UNIT	QTY.	Unit Rates in Figures (In Rs)	Unit Rates in words (In Rs)	AMOUNT (Rs) In Figures
	DISMANTLING, TRANSPORTATION AND RE ERECTION OF PEB CLOSED SHED WITH OFFICE :-DISMANTALING THE EXISTING **PEB CLOSED STORE SHED WITH OFFICE** (DISMANTALABLE TYPE) OF SIZE 60MX15M PRESENTLY **AT BHEL'S DHULE (MAHARASHTRA) SITE** CONSISTING OF STEEL ROLLED SECTION (BOLTED COLUMNS), ROOF TRUSS , TIE MEMBERS WITH PPGI SHEET ROLLING SHUTTERS/SLIDING DOORS, ELECTRICAL WIRING AND ACCESSORIES ,TURBOS, DOORS, VENTILATORS ETC ALL COMPLETE & TRANSPORTATING THE SAME BY ROAD BY MEANS OF TRUCK /TRAILLARS **FROM DHULE (MAHARASHTRA) TO BHEL'S NMDC NAGARNAR (C.G.)** SITE, ASSEMBLY, ERECTION OF THE SAME AT **BHEL'S NMDC NAGARNAR (C.G.) SITE**. CONTRACTOR HAS ALSO TO TAKE NECESSARY GATE PASSES AT SITE AS WELL AS ROAD PERMITS ETC IF REQUIRED . BEFORE DISMANTALING NECESSARY MATCH MARKING BY WHITE/YELLOW PAINT TO BE MADE ON STRUCTURES TO FACILITATE THE REERECTION OF SHED AT NEW LOCATION. CARE TO BE TAKEN FOR SMALL HARDWARE ITEMS LIKE NUTS, BOLTS, WASHERS ELECTRICAL ITEMS & TO BE PACKED SEPERATELY IN A STEEL/WOODEN LOCKABLE BOX ARRANGED BY CONTRACTOR. CONTRACTOR TO TAKE DUE CARE WHILE DISMENTALING THE SHED TO MINIMISE THE DAMAGES OF THE STRUCTUIRES/ITEMS, PPGI SHEETS. RATE SHALL BE INCLUSIVE OF ALL REQUIRED T & P , MANPOWER ETC.					
1	DISMANTLING OF STRUCTURAL STEEL MEMBERS, FITTINGS & FIXTURES STEEL ROLLED SECTION (BOLTED COLUMNS), ROOF TRUSS , TIE MEMBERS WITH PPGI SHEET ROLLING SHUTTERS/SLIDING DOORS, ELECTRICAL WIRING AND ACCESSORIES ,TURBOS, DOORS, VENTILATORS ETC ALL COMPLET. REMOVAL OF OLD PPGI FOR ROOF /SIDE CLADDING AT **BHEL'S DHULE SITE**, SORTENING AND STACKING. **ALL NECESSARY PREACUTIONS IS TO BE TAKEN DURING THE REMOVAL OF PPGI SHEEETS SO AS TO MINIMISE THE DAMAGE . THE PPGI SHEETS IS TO BE REUSED. (Closed storage shed with office is of Approx. around 34 MT)**	Lumpsum	1			
2	LOADING AT **BHEL'S DHULE (MAHARASHTRA) (Closed storage shed with office is of Approx. around 34 MT)**	Lumpsum	1			
3	TRANSPORTATION OF DISMANTLED STRUCTURE,PPGI SHEETS AND OTHER RELATED ITEMS FROM **BHEL'S DHULE (MAHARASHTRA) SITE** TO **BHEL'S NMDC NAGARNAR (C.G.) SITE**. UNLOADING & STACKING AS PER THE INSTRUCTION OF BHEL ENGINEER. **(closed storage shed with office is of Approx. around 34 MT)**	Lumpsum	1			
4	ASSEMBLY, ERECTION AT **BHEL'S NMDC NAGARNAR (C.G.)** SITE OF ABOVE COLUMNS, BRACINGS , TRUSSES, PURLINS, CLADDING RUNNERS ETC. INCLUDING MINOR MODIFICATION WHICH MAY INVOLVE CORRECTION OF BASE PLATE, STRAIGHTENING OF STRUCTURAL MEMBER BY MEANS OF CUTTING, WELDING, HEATING ETC. **(Total structures is of 24 MT for closed shed with office)**	Lumpsum	1			
5	FIXING OF OLD SELECTED PPGI FOR ROOF /SIDE CLADDING AT **BHEL'S NMDC NAGARNAR (C.G.)** SITE. THE SHEET SHALL BE FIXED BY USING SELF DRILLING AND SELF TAPPING SCREWS WITH EPDM SEAL COMPLETE UPTO ANY PITCH IN HORIZONTAL /VERTICAL OR CURVED SURFACES. (**Total PPGI SHEET FOR STORAGE SHED WITH OFFICE IS OF Approx. 2274 SQM)**	Lumpsum	1			
Total Amount in Figures (Rs.)						
Total Amount in Words (Rs.)						

Date

Place

Seal and Signature of Bidder