



Form No.

**PRODUCT STANDARD
PROJECT ENGINEERING
HYDERABAD****ANNEXURE-9
TO PY-55127****REV NO. 00****Page 1 of 2****PROJECT: TURBO BLOWER STATION (Package-010A)****CUSTOMER: M/s NMDC LIMITED, 3.0MTPY INTEGRATED STEEL
PLANT, NAGARNAR, CHHATTISHGARH****CONSULTANT: M/s MECON, RANCHI****PACKAGE EXECUTION MILESTONES/SCHEDULE**


Sl. No.	Event	Schedule	
		For GA, SLD Drawings, and BOM	For Scheme Drawings and Architecture Drawing for IMCC
1	Kick Off Meeting / Furnishing revised inputs (if any)	Within 2 weeks of P.O. / L.O.I. date (Note-1)	
2	Drawings submission	Within 4 weeks from P.O. date	Within 5 weeks from P.O. date
3	BHEL Comments (along with Final/Firm inputs and revisions)	Within 2 weeks from receipt of the "Drawings in line with Inputs" (Note-2)	Within 3 weeks from receipt of the "Drawings in line with Inputs" (Note-2)
4	Revised Drawings submission	Within 2 weeks from BHEL's comments date	Within 2 weeks from BHEL's comments date
5	BHEL Comments / Approval for Manufacture Clearance	Within 2 weeks from receipt of the revised Drawings	Within 2 weeks from receipt of the revised Drawings
6	Revised Drawings submission	Within 2 weeks from BHEL's comments / Manufacture Clearance date	Within 2 weeks from BHEL's comments / Manufacture Clearance date
7	BHEL Approval on Revised Drawings	Within 2 weeks from receipt of the revised Drawings	Within 2 weeks from receipt of the revised Drawings
8	Manufacturing cycle time, Inspection call & Delivery	Within 14 weeks from Manufacture clearance date of GA & SLD Drawings (progressively)	
9	As-Manufactured Drawings + Commissioning Manuals	Note-3	

Notes:

1. Kick off Meeting will be held after order placement at BHEL-Hyderabad. It is Vendor's responsibility to call and fix up date for the meeting. It is intended to provide revised inputs (if any) and clarifications on the inputs during the Kick off meeting. It is vendor's responsibility to collect the above within 2 weeks from P.O. / L.O.I. beyond which delays will be to the vendor's account.
2. It is Vendor's responsibility to submit the Drawings in line with the latest inputs else the drawings will be rejected. Delays on account of this will be attributed to the Vendor.
3. Two sets of As-Manufactured drawings and Commissioning Manuals shall be dispatched along with the first consignment. For further submission, refer the annexure for "Documents to be submitted after award of contract".

COPYRIGHT AND CONFIDENTIAL
The information on this document is the property of BHARAT HEAVY ELECTRICALS LIMITED.
It must not be used directly or indirectly in any way detrimental to the interest of the company.

Ref. Doc

	Form No.		PRODUCT STANDARD PROJECT ENGINEERING HYDERABAD	ANNEXURE-9 TO PY-55127 REV NO. 00 Page 2 of 2
COPYRIGHT AND CONFIDENTIAL The information on this document is the property of BHARAT HEAVY ELECTRICALS LIMITED . It must not be used directly or indirectly in any way detrimental to the interest of the company.	<p>4. The total delivery time from P.O. / L.O.I. date is 24 weeks progressively. For package execution schedule and accounting of delays, the schedule for GA & SLD drawings shall be taken as reference.</p>			
Ref. Doc				